



CONSTRUCTION UPDATE MEETING MINUTES

June 11th, 2019

Mayor's Office and Elected Officials:

Robert Herrington, Public Affairs Manager

Staff Representatives:

Jim Hellmann, Asst. City Engineer
Andrew Rodewald, Project Manager
Spencer Cooper, Project Manager
Jayme Thompson, Office Manager Engineering
Patty Johnson, Street Commissioner
Ray Thompson, Utility Director
Gerri Henderson, Utility Accounting Clerk Supervisor
Brandon Bennett, Parks and Rec Director
Judi Johnson, Economic Development Director

Contractor / Developer Representatives:

Citizens / Media Representatives:

1. MIDLAND TRACE TRAIL

No new update. As of 4/23/19: The fill area at SR32 and Hague is nearly complete. They have been fighting weather on the other part of the corridor and has slowed progress has slowed.

2. WASTEWATER UTILITY PHOSPHORUS PROJECT

No new update: As of 5/14/19: Still need some adjustments on the chemical feed system and some handrail work to be completed.

3. 2019 STREET REHAB CONTRACT I

The alley project started last week with milling, paving of base all completed. The surface is scheduled for Wednesday, Thursday and Friday of this week. The Meadows paving was completed last week as well. The next phase for that project will be the north old town resurface.

4. 2019 STREET REHAB CONTRACT II-CCMG

Paving on Hazel Dell Rd. has been ongoing. There is really only one day of paving remaining with crossovers and turn lanes remaining and should all be completed today. The ramp work on 10th St. and in Mill Grove has been completed. The plan is the 10th St. milling to begin next, but is not yet 100% set on date to start. It could be potentially next week.

5. RIVERWALK PHASE 4

Midwest has completed all of the earthwork and most of the stonework, with minor touch ups to do. It will be ready for paving very soon.

6. LEVEE TRAIL

They have been working on stone on the south end (the area not on top of the levee) and as it goes through the park. There could be paving potentially this week.

7. STATE ROAD 37

They are continuing to do submittals, land acquisition, and utility coordination in the background. All of the dates were hit for the 126th St intersection to have a July bid opening.

8. HERRIMAN BLVD EXTENSION

We will be putting the ad for bids out next week for a July 9th bid opening.

9. 19TH ST AND PLEASANT ST

Paving and striping are complete. They have one very small punchlist item to do and then the contractor is complete. The sanitary lateral for the Fairgrounds was mostly complete last night and the final switchover of lines will happen today.

10. CUMBERLAND RD & FIELD DR ROUNDABOUT

The intersection closed yesterday and work should begin today. There will be a few headaches with adjustment of the closure, but we will work those out.

11. GREENFIELD AVE & HOWE RD ROUNDABOUT

The project was originally scheduled to open today, but with subgrade issues and rain delays, that will not happen. The contractor is owed an additional 12 days of closure; however, they will not need them all. If all goes according to plan, we anticipate an opening of next Friday, June 21st. The curb work is all complete with paving to happen this week. It has progressed very well considering.

12. FINCH CREEK PARK

Paving is complete along Boden Rd as well as a couple of the parking lots. They are now paving the south and north entrance to the Fieldhouse. They will then move to the pickleball and basketball courts. Restrooms are going in now and playground equipment is ongoing. We are still looking at a mid-August opening.

13. OLIO RD BETWEEN 141ST ST & 146TH ST

All utility relocation plans are in. All parcels have been secured with at least verbal agreements with the exception of one. It has been becoming tricky, but we are still moving along as best as we can.

14. 146TH ST & SUMMER RD SANITARY SEWER

We had a preconstruction meeting last Thursday. We issued the notice to proceed to the contractor. Construction is scheduled to begin July 9th. The last two easements will be submitted for approval at today's BOW meeting.

15. 2019 CDBG PROJECT , SEMINARY PARK

There is a funding agreement as well as a construction contract on today's BOW agenda. The preconstruction meeting is scheduled for later this week.

16. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL

Fishers is going to bid out the removal of the rail, with Noblesville removal as an alternate bid. We will know more once the bids come back.

17. 10TH & GREENFIELD ROUNDABOUT REPAIR

No new update. As of 4/23/19: We are currently waiting on the glass.

18. FEDERAL HILL COMMONS SIGN REPAIR

No new update. As of 4/23/19: We have received a design back for the LED sign. We are now waiting for a quote for installation from the contractor. We are also still on the waiting on insurance.

19. THE LEVINSON

Groundbreaking is tomorrow. There are additional items on today's BOW agenda for street closures.

20. FOREST PARK RESTROOM REPAIR

Demolition last week was confirmed. The insurance company would like a second quote, which we will be meeting with Gordian to get.

The next meeting is scheduled for 8:30am June 25th, 2019.

Respectfully Submitted,

Jim Hellmann, PE, Assistant City Engineer