



## CONSTRUCTION UPDATE MEETING MINUTES

August 13<sup>th</sup>, 2019

### Mayor's Office and Elected Officials:

Evelyn Lees, City Clerk  
Robert Herrington, Communications Manager,  
Mayor's Office

### Staff Representatives:

Alison Krupski, City Engineer  
Jim Hellmann, Assistant City Engineer  
Brandon Bennett, Parks and Rec Director  
Ray Thompson, Utility Director  
Brian Gray, Engineering Project Manger  
Spencer Cooper, Engineering Project Manager  
Jayme Thompson, Engineering Office Manager  
Patty Johnson, Street Commissioner  
Aaron Head, Economic Development Specialist

### Contractor / Developer Representatives:

### Citizens / Media Representatives:

#### **1. MIDLAND TRACE TRAIL**

Paving was completed yesterday. Ramps to follow early next week, then final grading/restoration.

#### **2. WASTEWATER UTILITY PHOSPHORUS PROJECT**

We are having some challenges with the airflow meters that we are working through with the manufacturer, otherwise the project is complete.

#### **3. 2019 STREET REHABILITATION CONTRACT I**

North Old Town resurfacing could happen next week. Clover Rd had been pushed back to not interfere with the Hamilton County Fair. It will still be scheduled for night time paving, but has not yet been scheduled.

#### **4. 2019 STREET REHABILITATION CONTRACT II-CCMG**

Punchlist items are complete. Contract closeout process is beginning.

## **5. RIVERWALK PHASE 4**

Punchlist items are complete. Contract closeout process is beginning.

## **6. LEVEE TRAIL**

Globe is scheduling the 100<sup>th</sup> mile inlaid marker. A ribbon cutting/ceremony to be scheduled once installation is complete.

## **7. STATE ROAD 37**

There is a pre-construction meeting for the interchange at 126<sup>th</sup> St scheduled for today. The letting for the 146<sup>th</sup> St interchange is currently scheduled for February 2020.

## **8. HERRIMAN BLVD EXTENSION**

We had to cancel the initial bid for the project. This project is dependent on site work completed by U-Haul that is behind schedule. They have fired their original earthwork contractor and hired Poindexter. Notable progress has occurred onsite since that time. We will now re-bid that project this winter for a spring start date.

## **9. CUMBERLAND RD & FIELD DR ROUNDABOUT**

Roundabout opened to traffic on July 31<sup>st</sup>. It was re-closed for the weekend to complete the surface and striping with all remaining work completed. We have continued to monitor the traffic flow. It is flowing freely through the roundabout, however the pickup queue at the school is backing up traffic. There is a meeting scheduled this morning to discuss PM traffic flow for pick-up with Noblesville Schools and NPD.

## **10. GREENFIELD AVE & HOWE RD ROUNDABOUT**

Pre-final walk through is scheduled for this afternoon.

## **11. FINCH CREEK PARK**

Surface is going down now and landscaping is moving along. A lot of concrete has been poured over the last couple of weeks. The spray ground is in although not quite functional yet. We are anticipating a soft opening, mid-September with a Grand Opening to follow at the end of the month.

## **12. OLIO RD BETWEEN 141<sup>ST</sup> ST & 146<sup>TH</sup> ST**

We are still in discussions with one parcel. We are in talks with Duke Energy relating to a legal tax issue. The attorneys on both sides are not in agreement as to if the tax is required.

## **13. 146<sup>TH</sup> ST & SUMMER RD SANITARY SEWER**

The general contractor has mobilized this week. They have begun excavation to existing manholes. We anticipate the boring contractor onsite later this week.

**14. 2019 CDBG PROJECT , SEMINARY PARK**

No new update: As of 7/9/19 We are working through some submittals currently. The shelter submittal has been signed off on/approved. We are still anticipating mobilization in August and targeting an October opening.

**15. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL**

Pre-construction meeting for rail removal is in Fishers this morning.

**16. 10<sup>TH</sup> & GREENFIELD ROUNDABOUT REPAIR**

No new update: As of 7/9/19 We are still waiting on the glass.

**17. FEDERAL HILL COMMONS SIGN REPAIR**

No new update: As of 7/9/19 No new update. As of 4/23/19: We have received a design back for the LED sign. We are now waiting for a quote for installation from the contractor. We are also still waiting on insurance.

**18. THE LEVINSON**

9<sup>th</sup> Street is re-opened to traffic. Most of the utility work is complete. They will be doing to the core into the existing sanitary sewer within the next day or two with testing to follow.

**19. FOREST PARK RESTROOM REPAIR**

The insurance company thought the initial quote was too high and requested a second quote. That quote came in higher, so we are waiting for direction from the adjuster on where to go from here.

**20. DEMOLITION 357 CHESTNUT STREET**

The contract award has been pushed back to August 27<sup>th</sup> with the contractor mobilizing on the 28<sup>th</sup>.

The next meeting is scheduled for 8:30am, August 27<sup>th</sup>, 2019.

Respectfully Submitted,

Jim Hellmann, Assistant City Engineer