



CONSTRUCTION UPDATE MEETING MINUTES

October 29th, 2019

Mayor's Office and Elected Officials:

Evelyn Lees, City Clerk
Robert Herrington, Communications Manager

Staff Representatives:

Karrie Hutson, Utility Assistant Director
Alison Krupski, City Engineer
Brian Gray, Engineering Project Manger
Jayme Thompson, Engineering Office Manager
Spencer Cooper, Engineering Project Manager
Jayson Williams, Street Assistant Director
Chris Gellinger, NFD Deputy Chief
Sarah Reed, Planning Director

Contractor / Developer Representatives:

Citizens / Media Representatives:

1. MIDLAND TRACE TRAIL

The ribbon cutting for the latest phase is scheduled for today at 10:45am at the Willowview Rd. entrance.

2. WASTEWATER UTILITY PHOSPHORUS PROJECT

No change. As of 9/24/19: The project should be finalized by the end of October.

3. 2019 STREET REHABILITATION CONTRACT I

There are two change orders on today's Board of Works agenda.

4. LEVEE TRAIL

Closeout process is ongoing.

5. STATE ROAD 37

No new update. As of 10/15/19: The closures along 146th St. will remain as they are for the micro-tunneling on the north drainage line for 146th St. The 126th St temporary barrier wall was installed. Until February 2020, we will not likely have many updates on the project that will effect Noblesville.

6. HERRIMAN BLVD EXTENSION

No new update. As of 10/15/19: Construction will not likely begin until April 2020.

7. FINCH CREEK PARK

They are finishing up the playground surface, landscaping, irrigation and signage. We are hoping to have a ribbon cutting and soft opening some time in November.

8. OLIO RD BETWEEN 141ST ST & 146TH ST

No new update: As of 8/13/19 We are still in discussions with one parcel. We are in talks with Duke Energy relating to a legal tax issue. The attorneys on both sides are not in agreement as to if the tax is required.

9. 146TH ST & SUMMER RD SANITARY SEWER

Testing is complete. We are still waiting on some of the closeout process, some inspection videos and things. Likely closeout will be in the next month.

10. 2019 CDBG PROJECT , SEMINARY PARK

The landscaping should be started today. The project should be mostly complete in the next two weeks. Fencing will be going up within the next week or two.

11. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL

Rail removal on 8th St have been fully removed. Removal of rails at the crossings has been considered as part of the current Next Level Trails application.

12. FEDERAL HILL COMMONS SIGN REPAIR

The defendant had her day in court yesterday. The insurance settlement was not part of that, so we will continue to work with insurance on payment of the claim.

13. THE LEVINSON

Construction is ongoing. There should not any additional impacts to traffic in the future above what is already in place.

14. FOREST PARK RESTROOM REPAIR

Plans are submitted to the State for review. We are hoping for a spring project start.

15. LOGAN STREET BRIDGE

They are still anticipating completion by the end of 2019. The County will be coordinating a ribbon cutting in the first weeks of January. No traffic shifts are expected in the coming weeks.

16. MORTON STREET EMERGENCY SANITARY SEWER PROJECT

Engineering met with residents a week ago. There is a gas main that the utility is going to pothole today. We will shoot some elevations on it today and hope for no conflicts. If there are we will redirect our current plans and find a solution to move forward.

The next meeting is scheduled for 8:30am, November 12th, 2019.

Respectfully Submitted,

Alison Krupski, City Engineer