



## CONSTRUCTION UPDATE MEETING MINUTES

May 28<sup>th</sup>, 2019

### Mayor's Office and Elected Officials:

Robert Herrington, Public Affairs Manager  
Evelyn Lees, City Clerk  
Larry Stork, Board of Public Works Member  
Jack Martin, Board of Public Works Member  
John Elmer, Board of Public Works Member

### Staff Representatives:

Jim Hellmann, Asst. City Engineer  
Spencer Cooper, Project Manager  
Jayme Thompson, Office Manager Engineering  
Bryce Eaton, Engineering Intern  
Patty Johnson, Street Commissioner  
Ray Thompson, Utility Director  
Brandon Bennett, Parks and Rec Director  
Aaron Head, Economic Development Specialist

### Contractor / Developer Representatives:

### Citizens / Media Representatives:

#### **1. MIDLAND TRACE TRAIL**

No new update. As of 4/23/19: The fill area at SR32 and Hague is nearly complete. They have been fighting weather on the other part of the corridor and has slowed progress has slowed.

#### **2. WASTEWATER UTILITY PHOSPHORUS PROJECT**

No new update: As of 5/14/19: Still need some adjustments on the chemical feed system and some handrail work to be completed.

#### **3. 2019 STREET REHAB CONTRACT I**

Milling to start in Meadows today. 4 days of "good weather" to complete mill/pave. Alleys - tree trimming complete, utility potholing ongoing. Mill/pave next Wednesday? 3 days for that phase. Surface will follow. Notices have been sent to adjacent property owners. Signs to be placed at alley approaches day before work starts. Mr. Rodewald has spoken to numerous residents.

#### **4. 2019 STREET REHAB CONTRACT II-CCMG**

Milling complete on Hazel Dell. Paving started, rain dependent. Even rain from the prior night can cancel the next day paving. Unless the surface is dry, they cannot lay asphalt material. Need ~7 days to complete. Ramps on 10th Street ongoing. Mill/pave to follow Hazel Dell. Ramp work in Mill Grove possibly starting late week.

#### **5. RIVERWALK PHASE 4**

Still no progress due to wet conditions.

#### **6. LEVEE TRAIL**

Paving is complete on portion on top of levee. Grading and portion to south working as weather allows.

#### **7. STATE ROAD 37**

Stage 3 submittals for the 146<sup>th</sup> St and SR37 intersection have been submitted. Stage 3 is 95% complete plans.

#### **8. HERRIMAN BLVD EXTENSION**

Permission to ad for bid on today's BOW, for a July bid opening.

#### **9. 19<sup>TH</sup> ST AND PLEASANT ST**

There has been an issue getting the warranty sub-contractor approved through INDOT. Hopefully paving will happen this week. Ramps were installed over the weekend due to the extended exposure of the millings.

#### **10. CUMBERLAND RD & FIELD DR ROUNDABOUT**

Utility work is ongoing. Indiana American Water is complete and Vectren is close. We are still on schedule for a June 10<sup>th</sup> closure.

#### **11. GREENFIELD AVE & HOWE RD ROUNDABOUT**

Work is progressing. We encountered poor subgrade throughout the project. We are on schedule now, but weather could impact the upcoming paving schedule.

#### **12. FINCH CREEK PARK**

Weather has held up the project considerably and are now approximately 90 days behind schedule. We are now targeting a mid-August completion date. Hopefully paving will happen in the next couple of days.

#### **13. OLIO RD BETWEEN 141<sup>ST</sup> ST & 146<sup>TH</sup> ST**

Land acquisition is the main issue right now, the Mayor had a conversation with a land owner last week. We are still plugging away with utility coordination and permitting.

**14. 146<sup>TH</sup> ST & SUMMER RD SANITARY SEWER**

Bids were opened on May 21<sup>st</sup> and will be awarded today at BOW, along with acceptance of two sanitary sewer easements.

**15. 2019 CDBG PROJECT , Seminary Park**

The Park Board did approve the notice of intent to award. The contract for funding will be on the next County BOW agenda. In the meantime we will do the pre-construction meeting.

**16. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL**

There will be an update on the BOW agenda to declare a portion of the rail as surplus and potentially including on a bid for removal as an alternate when Fishers goes out.

**17. 10<sup>TH</sup> & GREENFIELD ROUNDABOUT REPAIR**

No new update. As of 4/23/19: We are currently waiting on the glass.

**18. FEDERAL HILL COMMONS SIGN REPAIR**

No new update. As of 4/23/19: We have received a design back for the LED sign. We are now waiting for a quote for installation from the contractor. We are also still on the waiting on insurance.

**19. THE LEVINSON**

There are items on today's BOW agenda for phasing of that work and closures.

**20. FOREST PARK RESTROOM REPAIR**

We received the go ahead from insurance to demo the restroom. Demo was supposed to happen last week, I will be confirming today. We are waiting on insurance approval for the rebuild on the project.

The next meeting is scheduled for 8:30am June 11<sup>th</sup>, 2019.

Respectfully Submitted,

Jim Hellmann, PE, Assistant City Engineer