



CONSTRUCTION UPDATE MEETING MINUTES

June 25th, 2019

Mayor's Office and Elected Officials:

Robert Herrington, Public Affairs Manager

Staff Representatives:

Jim Hellmann, Asst. City Engineer
Andrew Rodewald, Engineering Project Manager
Brian Gray, Engineering Project Manger
Spencer Cooper, Engineering Project Manager
Bryce Eaton, Engineering Intern
Jayme Thompson, Engineering Office Manager
Patty Johnson, Street Commissioner
Kerri Hutson, Utility Assistant Director
Aaron Head, Economic Development Specialist

Contractor / Developer Representatives:

Citizens / Media Representatives:

1. MIDLAND TRACE TRAIL

Remobilization this week did not happen due to rain. We will try again next week.

2. WASTEWATER UTILITY PHOSPHORUS PROJECT

No new update: As of 5/14/19: Still need some adjustments on the chemical feed system and some handrail work to be completed.

3. 2019 STREET REHABILITATION CONTRACT I

Alley paving has been completed. Alley approaches are underway currently and should be done by the first of next week, weather depending. The only remaining portion of the project is the north old town resurfacing which is not yet scheduled.

4. 2019 STREET REHABILITATION CONTRACT II-CCMG

Hazel Dell Rd. paving was completed. The south portion of the 10th St. project began yesterday with milling. Paving will begin tomorrow from Greenfield Ave. to Conner St. They will pave in Mill Grove next week as to not disrupt July 4th festivities in Downtown. They will then begin on the north portion of 10th St. from Conner St. to Field Dr. the second week of July.

5. RIVERWALK PHASE 4

They are onsite today doing final dirt work. We have a walkthrough on that later this week.

6. LEVEE TRAIL

Paving on the south end is scheduled for Friday. The north end is complete with the exception of a few punchlist items.

7. STATE ROAD 37

The 126th St intersection will have a July bid opening. Plans are currently on the street.

8. HERRIMAN BLVD EXTENSION

The plans are currently out to bid.

9. 19TH ST AND PLEASANT ST

The final punchlist items are happening currently.

10. CUMBERLAND RD & FIELD DR ROUNDABOUT

The intersection is closed. Storm sewer work is underway. There are a few challenges with the utilities and locates that we are working through.

11. GREENFIELD AVE & HOWE RD ROUNDABOUT

The striping is scheduled for tomorrow. They're currently onsite doing final backfill, seeding, roadway monumentation, etc. Hopefully we will be able to open tomorrow, weather permitting.

12. FINCH CREEK PARK

Final surface and pavement markings on Boden Rd. are complete. They are doing some internal paving as well.

13. OLIO RD BETWEEN 141ST ST & 146TH ST

Still working through the Duke Energy agreements. We are still working through one problematic parcel agreement.

14. 146TH ST & SUMMER RD SANITARY SEWER

Contractor is still procuring materials and working on some submittals. They will have some general layout being done next week and will look to fully mobilize the week of July 9th.

15. 2019 CDBG PROJECT , SEMINARY PARK

There was a preconstruction meeting for the project last week. The project will not likely begin until mid-August as they are waiting on deliverables.

16. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL

We have not yet heard anything about the status of the bid, but will update when we have the information.

17. 10TH & GREENFIELD ROUNDABOUT REPAIR

No new update. As of 4/23/19: We are currently waiting on the glass.

18. FEDERAL HILL COMMONS SIGN REPAIR

No new update. As of 4/23/19: We have received a design back for the LED sign. We are now waiting for a quote for installation from the contractor. We are also still waiting on insurance.

19. THE LEVINSON

No new update: As of 6/11/19: Groundbreaking is tomorrow. There are additional items on today's BOW agenda for street closures.

20. FOREST PARK RESTROOM REPAIR

No new update: As of 6/11/19: Demolition last week was confirmed. The insurance company would like a second quote, which we will be meeting with Gordian to get.

21. DEMOLITION 357 CHESTNUT STREET

There are two items on the BOW agenda today. One is to request inspection for asbestos and the second is permission to solicit quotes for the demolition.

The next meeting is scheduled for 8:30am July 9th, 2019.

Respectfully Submitted,

Jim Hellmann, PE, Assistant City Engineer