



CONSTRUCTION UPDATE MEETING MINUTES

July 23rd, 2019

Mayor's Office and Elected Officials:

Staff Representatives:

Andrew Rodewald, Engineering Project Manager
Brandon Bennett, Parks and Rec Director
Ray Thompson, Utility Director
Brian Gray, Engineering Project Manger
Spencer Cooper, Engineering Project Manager
Jayme Thompson, Engineering Office Manager
Patty Johnson, Street Commissioner
Aaron Head, Economic Development Specialist

Contractor / Developer Representatives:

Citizens / Media Representatives:

1. MIDLAND TRACE TRAIL

Stone has been placed onsite. Rain has stopped progress again; however paving should happen shortly if it stays dry.

2. WASTEWATER UTILITY PHOSPHORUS PROJECT

No new update: As of 7/9/19 Still adjusting our system, otherwise the project is complete.

3. 2019 STREET REHABILITATION CONTRACT I

No new update: As of 7/9/19 Alley work is completed. They are working on fire station drive approaches, which should be completed tomorrow. The only work remaining to complete will then be the north section of Old Town (not scheduled yet) and Clover Rd. which will be completed at night and scheduled after the 4-H County Fair.

4. 2019 STREET REHABILITATION CONTRACT II-CCMG

This project is complete. The signs have been removed. Close out paperwork will begin soon.

5. RIVERWALK PHASE 4

The contractor is onsite completing punchlist items now.

6. LEVEE TRAIL

The project is substantially complete. We are continuing to work with Globe on an inlaid 100th mile marker.

7. STATE ROAD 37

Bid opening for the 126th St intersection is complete. They have signed the intent to award and it is in line with the Engineers Estimate.

8. HERRIMAN BLVD EXTENSION

The bid has been postponed until late fall. The U-Haul site will not have their obligations met in time to proceed sooner. We will wait until fall bids for a spring construction.

9. CUMBERLAND RD & FIELD DR ROUNDABOUT

Curb work is ongoing. They are still hopefully to get it fully re-opened by 8/1. There is potential that final surface may not be complete at that time. If that is the case we will complete surface in the overnight hours. We have been in continuous contact with Noblesville Schools.

10. GREENFIELD AVE & HOWE RD ROUNDABOUT

No new update: As of 7/9/19 The roadway was re-opened on June 26th. We will have a final walkthrough in the coming weeks.

11. FINCH CREEK PARK

Continuing to move along. Landscaping has begun. The playground surface will be installed soon. We still don't have an anticipated opening date. That should be scheduled by the next meeting.

12. OLIO RD BETWEEN 141ST ST & 146TH ST

There are two parcels on BOW today for acceptance.

13. 146TH ST & SUMMER RD SANITARY SEWER

No new update: 7/9/19 They are not mobilizing this week after all. It has been moved out a couple of weeks.

14. 2019 CDBG PROJECT , SEMINARY PARK

No new update: As of 7/9/19 We are working through some submittals currently. The shelter submittal has been signed off on/approved. We are still anticipating mobilization in August and targeting an October opening.

15. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL

No new update: As of 7/9/19 We still don't know the status of the bid for the removal. As far as we know it is out now as we have had some questions from contractors.

16. 10TH & GREENFIELD ROUNDABOUT REPAIR

No new update: As of 7/9/19 We are still waiting on the glass. The pavement repair for the approach next to Speedway will hopefully happen next week.

17. FEDERAL HILL COMMONS SIGN REPAIR

No new update: As of 7/9/19 No new update. As of 4/23/19: We have received a design back for the LED sign. We are now waiting for a quote for installation from the contractor. We are also still waiting on insurance.

18. THE LEVINSON

They set the sanitary sewer manhole on the east side. They are prepping 9th St for pavement. Some sheeting work has begun. They will update BOW on today's agenda.

19. FOREST PARK RESTROOM REPAIR

No new update: As of 6/11/19: Demolition last week was confirmed. The insurance company would like a second quote, which we will be meeting with Gordian to get.

20. DEMOLITION 357 CHESTNUT STREET

The bid opening is on today's BOW agenda.

The next meeting is scheduled for 8:30am, August 13th, 2019.

Respectfully Submitted,

Jim Hellmann, Assistant City Engineer