



CONSTRUCTION UPDATE MEETING MINUTES

November 12th, 2019

Mayor's Office and Elected Officials:

Evelyn Lees, City Clerk
Robert Herrington, Communications Manager

Staff Representatives:

Alison Krupski, City Engineer
Jim Hellmann, Assistant City Engineer
Brian Gray, Engineering Project Manger
Andrew Rodewald, Project Manager
Jayme Thompson, Engineering Office Manager
Spencer Cooper, Engineering Project Manager
Patty Johnson, Street Commissioner
Ray Thompson, Utility Director

Contractor / Developer Representatives:

Citizens / Media Representatives:

1. MIDLAND TRACE TRAIL

Work on this phase is substantially complete. There will be grass seeding to be completed in spring along with a centerline to be painted. There will also be a few signs we will install for the Parks Dept.

2. 2019 STREET REHABILITATION CONTRACT I

This contract is building a left turn lane on Bergen Blvd at Tegler Blvd. They have asphalt work to complete which will not happen this week due to weather, but will hopefully happen next week. There will be some additional signal work that will occur of this winter.

3. 2019 STREET REHABILITATION CONTRACT III

This contract bid opening is on today's BOW agenda.

4. STATE ROAD 37

No new update. As of 10/15/19: The closures along 146th St. will remain as they are for the micro-tunneling on the north drainage line for 146th St. The 126th St temporary barrier wall was installed. Until February 2020, we will not likely have many updates on the project that will effect Noblesville.

5. HERRIMAN BLVD EXTENSION

The project is out for bid now with the opening set for the next BOW on November 26th.

6. FINCH CREEK PARK

No new update: As of 10/29/19 They are finishing up the playground surface, landscaping, irrigation and signage. We are hoping to have a ribbon cutting and soft opening some time in November.

7. OLIO RD BETWEEN 141ST ST & 146TH ST

No new update: As of 8/13/19 We are still in discussions with one parcel. We are in talks with Duke Energy relating to a legal tax issue. The attorneys on both sides are not in agreement as to if the tax is required.

8. 146TH ST & SUMMER RD SANITARY SEWER

There are still a few punchlist items to complete this week. We are waiting on completed as-builts.

9. 2019 CDBG PROJECT , SEMINARY PARK

The actual CDBG portion of the project is substantially complete. There are still some city funded or donated items still to happen over the next few weeks.

10. HOOSIER HERITAGE PORT AUTHORITY AND NICKEL PLATE RAIL

The second round of Next Level Trails application has been submitted and we await to hear award.

11. FEDERAL HILL COMMONS SIGN REPAIR

No new update: As of 10/29/19 The defendant had her day in court yesterday. The insurance settlement was not part of that, so we will continue to work with insurance on payment of the claim.

12. THE LEVINSON

No new update: As of 10/29/19 Construction is ongoing. There should not any additional impacts to traffic in the future above what is already in place.

13. FOREST PARK RESTROOM REPAIR

No new update: As of 10/29/19 Plans are submitted to the State for review. We are hoping for a spring project start.

14. LOGAN STREET BRIDGE

No new update: As of 10/29/19 They are still anticipating completion by the end of 2019. The County will be coordinating a ribbon cutting in the first weeks of January. No traffic shifts are expected in the coming weeks.

15. MORTON STREET EMERGENCY SANITARY SEWER PROJECT

The project is open for quotes with opening this Friday.

16. DOWNTOWN STREETLIGHT REPLACEMENT PROJECT

The bid opening for this project is at BOW this morning. This will complete the replacement of all remaining streetlights within the downtown district. Installation won't likely actually be happening for several months.

17. 2019 SANITARY SEWER REHABILITATION PROJECT

The project will be bidding in a couple of weeks. It as well won't likely begin construction until early spring.

The next meeting is scheduled for 8:30am, November 26th, 2019.

Respectfully Submitted,

Alison Krupski, City Engineer