



# Board of Public Works and Safety

## Agenda Item

### Cover Sheet

---

**MEETING DATE:** July 10, 2018

☒ New Item for Discussion

☐ Previous Item for Discussion

☐ Miscellaneous

**ITEM #:** 5

**INITIATED BY:** Andrew Rodewald


☒ Information Attached

☐ Bring Paperwork from Previous Meeting

☐ Verbal

☐ No Paperwork at Time of Packets



To: Board of Public Works & Safety  
From: Andrew Rodewald   
Date: July 3, 2018  
Re: 2017 Street Rehabilitation – Contract II (EN-281-02)  
Contract Close-Out

---

### Information

The 2017 Street Rehabilitation Contract II was the large resurfacing and concrete project for 2017, with some work carrying over into spring and early summer 2018. A change order was approved at the June 26 Board of Public Works meeting bringing the contract value to its final total of \$2,089,952.95. All work was completed to compliance, and the project punch list completed. E&B Paving has submitted all necessary paperwork including waiver of liens, consent of surety to final payment, and three year warranty bond.

CONTRACT PRICE		
Date	Description	Price
6/27/2017	Base Contract + Alt 1-6	\$ 1,800,376.00
6/26/2018	Change Order #1	\$ 289,576.95
Total (Base + CO #1)		\$ 2,089,952.95

**I recommend the Board of Public Works accept the 2017 Street Rehabilitation – Contract II project and release retainage to E&B Paving, Inc.**

In advance, I greatly appreciate your consideration of this request.